



Republic of the Philippines  
**DEPARTMENT OF AGRICULTURE**  
**NATIONAL IRRIGATION ADMINISTRATION**  
 REGIONAL OFFICE 1 (LOCOS REGION)

**STATUS OF 2021 PROJECTS**

as of November 15, 2023


No. of Proj.	Name of Project	Municipality	FY 2021 (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT									STATUS (%)		REMARKS
				New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works							New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works							PHY	FIN	
						Earth Canal (km)	Canal Lining (km)	Canal Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)	Concrete Road (km)	Gravel (km)			Earth Canal (km)	Canal Lining (km)	Canal Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)	Concrete Road (km)	Gravel (km)			
<b>REGIONAL SUMMARY</b>																								
83	OPERATIONS MONITORED (Infra)		687,475.32	550	100	-	9.803	25	-	-	1.360	4.460	538	100	-	9.411	32	-	-	1.375	6.557	100.00	99.49	
84	OPERATIONS MONITORED (Infra+Section 7)		697,475.32	550	100	-	10.283	25	-	-	1.360	4.460	538	100	-	9.861	32	-	-	1.375	6.557	100.00	99.50	
4	Operation and Maintenance of National Irrigation System Pump Irrigation Systems		22,425.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
18	Repair of National Irrigation Systems		259,226.36	-	-	-	9.673	23	-	-	-	-	-	-	-	9.281	30	-	-	-	-	100.00	98.68	
2	Repair of Pump Irrigation Systems		3,317.31	-	-	-	0.130	2	-	-	-	-	-	-	-	0.130	2	-	-	-	-	100.00	100.00	
8	Restoration of National Irrigation Systems		25,333.85	-	100	-	-	-	-	-	-	-	-	100	-	-	-	-	-	-	-	100.00	100.00	
6	Improvement of Service Roads in National Irrigation Systems		24,832.63	-	-	-	-	-	-	-	1.360	4.460	-	-	-	-	-	-	-	1.375	6.557	100.00	100.00	
15	Climate Change Adaptation Works (National Systems)		89,111.13	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
22	Establishment of Groundwater Pump IP - Solar Power-Driven Pump Irrigation Project		81,788.71	115	-	-	-	-	-	-	-	-	103	-	-	-	-	-	-	-	-	100.00	100.00	
12	Small Irrigation Project (SIP)		203,865.34	435	-	-	-	-	-	-	-	-	435	-	-	-	-	-	-	-	-	100.00	99.97	
45	Irrigation Management Transfer Support Services (IMTSS)		6,644.11	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	99.81	
2	Establishment of Farmland GIS		2,113.05	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
1	Section 7 Project		10,000.00	-	-	-	0.480	-	-	-	-	-	-	-	-	0.450	-	-	-	-	-	100.00	100.00	

**STATUS OF 2021 PROJECTS**  
as of November 15, 2023

No. of Proj.	Name of Project	Municipality	FY 2021 (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT									STATUS (%)		REMARKS	
				New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works						New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works						PHY	FIN				
						Earth Canal (km)	Canal Lining (km)	Canal Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)	Concrete Road (km)			Gravel (km)	Earth Canal (km)	Canal Lining (km)	Canal Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)			Concrete Road (km)	Gravel (km)		
41	<b>ENGINEERING DEPARTMENT MONITORED</b>		374,496.70	187	6	-	-	-	-	-	-	-	187	6	-	-	-	-	-	-	-	96.65	54.13		
28	Feasibility Study and Detailed Engineering (Inventory/Profiling of NIS)		4,200.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00		
1	Feasibility Study and Detailed Engineering		4,500.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	85.00	47.41		
2	Rehabilitation and Protection of Water Resources Supporting Irrigation Systems		7,460.94	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00		
1	Ilocos Norte - Ilocos Sur - Abra Irrigation Project		18,205.76	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00		
1	Ilocos Sur Transbasin Project		25,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	79.31		
4	Small Reservoir Irrigation Projects (SRIP)*		279,130.00	42	-	-	-	-	-	-	-	-	42	-	-	-	-	-	-	-	-	95.75	41.80		
4	Comprehensive Agrarian Reform Program-Irrigation Component (CARP-IC)		36,000.00	145	6	-	-	-	-	-	-	-	145	6	-	-	-	-	-	-	-	100.00	95.00		
128	Total for the Region		1,103,154.18	737	106	-	10,283	25	-	-	-	1,360	4,460	725	106	-	9,861	32	-	-	1,375	6,557	98.96	84.11	

Note: Fund allocation was adjusted as a result of ASA Cancellations; Financial Data taken from SAQDB Report as of October 31, 2023  
\*Adopted Status of SRIP and Line Projects was as of October 2023 (Physical as per OPFAIS 10/2023; Financial as per SAQDB 10/31/2023)


Prepared by:

  
**ENGR. ADRIAN R. PAJULAS**  
Acting Chief, CMS  
JLS

Checked by:

  
**ENGR. LEONILA G. FERNANDEZ**  
Division Manager A, EOD

Approved by:

  
**ENGR. DANILO V. GOMEZ, MSME**  
Acting Regional Manager