



Republic of the Philippines
 DEPARTMENT OF AGRICULTURE
 NATIONAL IRRIGATION ADMINISTRATION
 REGIONAL OFFICE 1 (ILOCOS REGION)

STATUS OF 2024 PROJECTS

as of March 15, 2024

No. of Proj.	Name of Project	Municipality	FY 2023 (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT									STATUS (%)		REMARKS	
				New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works						New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works						PHY	FIN				
						Earth Canal (km)	Canal Lining (km)	Canal Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)	Concrete Road (km)			Gravel (km)	Earth Canal (km)	Canal Lining (km)	Canal Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)			Concrete Road (km)	Gravel (km)		
GENERAL ADMINISTRATION AND SUPPORT																									
4	Operation and Maintenance of National Irrigation System Pump Irrigations Systems		68,957.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	3.25	3.25	
4	TOTAL FOR GEN. ADMIN. & SUPPORT		68,957.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	3.25	3.25	
OPERATIONS																									
3	Solar Power-Driven Pump Irrigation Projects		1,610,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1	Extension/Expansion of Existing National Irrigation Systems		60,000.00	36	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	2.90	-	
41	Repair of Communal Irrigation Systems		522,980.00	-	-	-	31.490	128	0.720	-	-	-	-	-	-	-	-	-	-	-	-	-	0.28	-	
36	Repair of National Irrigation Systems		624,070.00	-	-	-	16.730	29	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.86	-	
21	Repair of Pump Irrigation Systems		180,500.00	-	-	-	0.500	11	-	-	-	-	-	-	-	-	-	-	-	-	-	-	6.35	-	
15	Restoration of Communal Irrigation Systems		200,000.00	-	459.50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.00	-	
11	Restoration of National Irrigation Systems		200,000.00	-	476.94	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.84	-	
10	Improvement of Service Roads in National Irrigation Systems		66,500.00	-	-	-	-	-	-	-	1.840	-	-	-	-	-	-	-	-	-	-	-	1.84	-	
3	Small Irrigation Projects		85,000.00	180	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
141	TOTAL FOR OPERATIONS		3,549,050.00	216	936.44	-	48.720	168	0.720	-	1.840	-	-	-	-	-	-	-	-	-	-	-	0.65	-	
145	TOTAL FOR OPERATIONS + OMNISPIS		3,618,007.00	216	936.44	-	48.720	168	0.720	-	1.840	-	-	-	-	-	-	-	-	-	-	-	0.70	0.06	
ENGINEERING																									
11	Comprehensive Agrarian Reform Program-Irrigation Component (CARP-IC)		172,000.00	120	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1	Bayaoas Small Reservoir Irrigation Project		100,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1	Dumoloc Small Reservoir Irrigation Project		100,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1	Ilocos Norte - Ilocos Sur - Abra Irrigation Project		10,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1	Ilocos Sur Transbasin Project		20,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
15	TOTAL FOR ENGINEERING		402,000.00	120	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
SUPPORT TO OPERATIONS																									
1	Contract Farming		45,050.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
49	Irrigation Management Transfer Support Services		9,454.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
50	TOTAL FOR SUPPORT TO OPERATIONS		54,504.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	

STATUS OF 2024 PROJECTS

as of March 15, 2024

No. of Proj.	Name of Project	Municipality	FY 2023 (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT								STATUS (%)		REMARKS		
				New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works						New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works						PHY	FIN				
						Earth Canal (km)	Canal Lining (km)	Canal Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)	Concrete Road (km)			Gravel (km)	Earth Canal (km)	Canal Lining (km)	Canal Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)			Concrete Road (km)		Gravel (km)	
SUMMARY																									
4	GENERAL ADMINISTRATION AND SUPPORT		68,957.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	3.25	3.25	
141	OPERATIONS MONITORED		3,549,050.00	216	936.44	-	48.720	168	0.720	-	1.840	-	-	-	-	-	-	-	-	-	-	-	0.65	-	
15	ENGINEERING MONITORED		402,000.00	120	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
50	SUPPORT TO OPERATIONS		54,504.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
210	TOTAL FOR THE REGION		4,074,511.00	336	936.44	-	48.720	168	0.72	-	1.840	-	-	-	-	-	-	-	-	-	-	-	0.62	0.05	

Note: Financial Data taken from SAODB Report as of February 29, 2024
 Status of SRIP / Line Projects as of February 2024
 List of Projects taken from OPFAIS


Prepared by:


ENGR. ROMMELJON M. LEONEN
 Acting Chief, CMS


Checked by:


ENGR. LEONILA G. FERNANDEZ
 Division Manager A, EOD

Approved by:


ENGR. DANILO V. GOMEZ, MSME
 Regional Manager A