



STATUS OF 2025 PROJECTS

as of May 15, 2025

No. of Proj.	Name of Project	Municipality	FY 2025 (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT										STATUS (%)		REMARKS
				New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works							New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works							PHY	FIN			
						Earth Canal (km)	Canal Lining (km)	Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)	Concrete Road (km)	Gravel (km)			Earth Canal (km)	Canal Lining (km)	Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)	Concrete Road (km)	Gravel (km)					
GENERAL ADMINISTRATION AND SUPPORT																										
4	Operation and Maintenance of National Irrigation System Pump Irrigations Systems		82,696.40	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
4	TOTAL FOR GEN. ADMIN. & SUPPORT		82,696.40	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
OPERATIONS MONITORED																										
18	Solar Powered Pump Irrigation Project		1,150,000.00	497.50	447.50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	6.50	7.22		
4	Extension/Expansion of Existing National Irrigation Systems		197,000.00	30	-	-	-	3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
8	Repair of Communal Irrigation Systems		86,000.00	-	-	-	3.780	27	-	-	-	-	-	-	-	0.102	-	-	-	-	-	-	9.12	2.48		
22	Repair of National Irrigation Systems		446,000.00	-	-	-	3.780	27	-	-	-	-	-	-	-	1.405	-	-	-	-	-	-	7.37	2.75		
8	Restoration of Communal Irrigation Systems		151,000.00	-	244	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	20.13	6.64		
5	Restoration of National Irrigation Systems		63,000.00	-	163	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	22.65	5.52		
1	Small Irrigation Projects		120,000.00	20	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
66	TOTAL FOR OPERATIONS		2,213,000.00	547.50	854.50	-	7.560	57	-	-	-	-	-	-	-	1.507	-	-	-	-	-	-	7.24	5.01		
SUPPORT TO OPERATIONS																										
6	Quick Response Fund		160,000.00	-	-	-	3.000	5	1.200	-	-	-	-	-	-	-	-	-	-	-	-	-	16.28	8.69		
6	TOTAL FOR OFS		160,000.00	-	-	-	3.000	5	1.200	-	-	-	-	-	-	-	-	-	-	-	-	-	16.28	8.69		
ENGINEERING MONITORED																										
1	Cabacanan Small Reservoir Irrigation Project		100,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
1	San Felipe Small Reservoir Irrigation Project		50,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
1	Dumoloc Small Reservoir Irrigation Project		50,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	14.07	2.82		
3	TOTAL FOR ENGINEERING		200,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	3.52	0.71		

STATUS OF 2025 PROJECTS
as of May 15, 2025

No. of Proj.	Name of Project	Municipality	FY 2025 (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										STATUS (%)		REMARKS
				New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works							New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works							PHY	FIN		
						Earth Canal (km)	Canal Lining (km)	Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)	Concrete Road (km)	Gravel (km)			Earth Canal (km)	Canal Lining (km)	Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)	Concrete Road (km)	Gravel (km)				
SUMMARY																									
4	GENERAL ADMINISTRATION AND SUPPORT		82,696.40	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
66	OPERATIONS MONITORED		2,213,000.00	547.50	854.50	-	7.560	57	-	-	-	-	-	-	1.507	-	-	-	-	-	-	7.24	5.01		
6	SUPPORT TO OPERATIONS		160,000.00	-	-	-	3.000	5	1,200	-	-	-	-	-	-	-	-	-	-	-	-		8.69		
3	ENGINEERING MONITORED		200,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	3.52	0.71		
79	TOTAL FOR THE REGION		2,655,696.40	547.50	854.50	-	10.560	62	1,200	-	-	-	-	-	1.507	-	-	-	-	-	-	7.28	4.23		

Note: Financial Status taken from SAODB Report as of April 30, 2025
Status of Engineering Monitored Projects taken from Monthly Progress Report (MPR) as of April 15, 2025

Prepared by:


ENGR. ROMMELJON M. LEONEN, MME
Acting Chief, CMS

Checked by:


ENGR. EMILIO M. DOMAGAS, JR.
Division Manager A, EOD

Approved by:


ENGR. GEFFREY B. CATULIN
Acting Regional Manager

