



Republic of the Philippines  
 DEPARTMENT OF AGRICULTURE  
 NATIONAL IRRIGATION ADMINISTRATION  
 REGIONAL OFFICE 1 (ILOCOS REGION)

**STATUS OF 2021 PROJECTS**  
 as of March 15, 2024


No. of Proj.	Name of Project	Municipality	FY 2021 (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT										STATUS (%)		REMARKS
				New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works								New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works								PHY	FIN	
						Earth Canal (km)	Canal Lining (km)	Canal Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)	Concrete Road (km)	Gravel (km)	Earth Canal (km)			Canal Lining (km)	Canal Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)	Concrete Road (km)	Gravel (km)					
<b>GENERAL ADMINISTRATION AND SUPPORT</b>																										
4	Operation and Maintenance of National Irrigation System Pump Irrigation Systems		22,425.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00		
4	<b>TOTAL FOR GEN. ADMIN. &amp; SUPPORT</b>		<b>22,425.00</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>100.00</b>	<b>100.00</b>		
<b>OPERATIONS</b>																										
15	Climate Change Adaptation Works (National Systems)		89,111.13	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00		
22	Establishment of Groundwater Pump IP - Solar Power-Driven Pump Irrigation Project		81,788.71	115	-	-	-	-	-	-	-	103	-	-	-	-	-	-	-	-	-	-	100.00	100.00		
18	Repair of National Irrigation Systems		259,226.35	-	-	-	9.673	23	-	-	-	-	-	-	9.281	30	-	-	-	-	-	-	100.00	98.68		
2	Repair of Pump Irrigation Systems		3,317.31	-	-	-	0.130	2	-	-	-	-	-	-	0.130	2	-	-	-	-	-	-	100.00	100.00		
8	Restoration of National Irrigation Systems		25,333.85	-	100	-	-	-	-	-	-	-	100	-	-	-	-	-	-	-	-	-	100.00	100.00		
6	Improvement of Service Roads in National Irrigation Systems		24,832.63	-	-	-	-	-	-	-	1.360	4.460	-	-	-	-	-	-	-	1.375	6.657	100.00	100.00			
12	Small Irrigation Project (SIP)		203,865.34	435	-	-	-	-	-	-	-	-	435	-	-	-	-	-	-	-	-	-	100.00	100.00		
83	<b>TOTAL FOR OPERATIONS</b>		<b>687,475.32</b>	<b>550</b>	<b>100</b>	<b>-</b>	<b>9.803</b>	<b>25</b>	<b>-</b>	<b>-</b>	<b>1.360</b>	<b>4.460</b>	<b>538</b>	<b>100</b>	<b>-</b>	<b>9.411</b>	<b>32</b>	<b>-</b>	<b>-</b>	<b>1.375</b>	<b>6.657</b>	<b>100.00</b>	<b>99.50</b>			
87	<b>TOTAL FOR OPERATIONS + OMNISPIS</b>		<b>709,900.32</b>	<b>550</b>	<b>100</b>	<b>-</b>	<b>9.803</b>	<b>25</b>	<b>-</b>	<b>-</b>	<b>1.360</b>	<b>4.460</b>	<b>538</b>	<b>100</b>	<b>-</b>	<b>9.411</b>	<b>32</b>	<b>-</b>	<b>-</b>	<b>1.375</b>	<b>6.657</b>	<b>100.00</b>	<b>99.52</b>			
<b>SPECIAL PROVISION NO. 7</b>																										
1	Repair of National Irrigation Systems		10,000.00	-	-	-	0.480	-	-	-	-	-	-	-	0.450	-	-	-	-	-	-	-	100.00	100.00		
1	<b>TOTAL FOR SPECIAL PROVISION NO. 7</b>		<b>10,000.00</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>0.480</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>0.450</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>100.00</b>	<b>100.00</b>		
<b>SUPPORT TO OPERATIONS</b>																										
2	Establishment of Farmland GIS		2,113.05	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00		
43	Irrigation Management Transfer Support Services		5,795.70	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00		
28	Feasibility Study and Detailed Engineering (Inventory/Profiling of NIS)		4,200.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00		
1	Feasibility Study and Detailed Engineering		4,500.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	91.23		
2	Rehabilitation and Protection of Water Resources Supporting Irrigation Systems		7,460.94	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00		
76	<b>TOTAL FOR SUPPORT TO OPERATIONS</b>		<b>24,069.69</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>100.00</b>	<b>98.36</b>		

**STATUS OF 2021 PROJECTS**  
as of March 15, 2024

No. of Proj.	Name of Project	Municipality	FY 2021 (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT									STATUS (%)		REMARKS
				New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works						New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works						PHY	FIN			
						Earth Canal (km)	Canal Lining (km)	Canal Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)	Concrete Road (km)			Gravel (km)	Earth Canal (km)	Canal Lining (km)	Canal Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)			Concrete Road (km)	Gravel (km)	
<b>ENGINEERING</b>																								
1	Ilocos Norte - Ilocos Sur - Abra Irrigation Project		18,205.76	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
1	Ilocos Sur Transbasin Project		25,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
4	Small Reservoir Irrigation Projects (SRIP)		279,130.00	42	-	-	-	-	-	-	-	42	-	-	-	-	-	-	-	-	-	98.06	89.97	
4	Comprehensive Agrarian Reform Program-Irrigation Component (CARP-IC)		36,000.00	145	6	-	-	-	-	-	-	145	6	-	-	-	-	-	-	-	-	100.00	100.00	
10	<b>TOTAL FOR SUPPORT TO OPERATIONS</b>		<b>358,335.76</b>	<b>187</b>	<b>6</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>187</b>	<b>6</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>98.49</b>	<b>92.19</b>	
<b>SUMMARY</b>																								
4	GENERAL ADMINISTRATION AND SUPPORT		22,425.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
83	OPERATIONS MONITORED		687,475.32	550	100	-	9.803	25	-	-	1.360	4.460	538	100	-	9.411	32	-	-	1.375	6.557	100.00	99.50	
1	SPECIAL PROVISION NO. 7		10,000.00	-	-	-	0.480	-	-	-	-	-	-	-	-	0.450	-	-	-	-	-	100.00	100.00	
76	SUPPORT TO OPERATIONS		24,069.69	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	98.36	
10	ENGINEERING MONITORED		358,335.76	187	6	-	-	-	-	-	-	187	6	-	-	-	-	-	-	-	-	98.49	92.19	
174	TOTAL FOR THE REGION		1,102,305.77	737	106	-	10.293	25	-	-	1.360	4.460	725	106	-	9.861	32	-	-	1.375	6.557	99.51	97.11	

Note: Fund allocation adjusted as a result of ASA Cancellations  
Physical Status of SRIP as of February 15, 2024  
Financial Data taken from SAODB Report as of February 29, 2024

Prepared by:

  
**ENGR. ROMMELJON M. LEONEN**  
Acting Chief, CMS

Checked by:

  
**ENGR. LEONILA G. FERNANDEZ**  
Division Manager A, EOD

Approved by:

  
**ENGR. DANILO V. GOMEZ, MSME**  
Regional Manager A