



Republic of the Philippines  
 DEPARTMENT OF AGRICULTURE  
 NATIONAL IRRIGATION ADMINISTRATION  
 REGIONAL OFFICE 1 (ILOCOS REGION)

**STATUS OF 2024 PROJECTS**  
 as of April 15, 2024

No. of Proj.	Name of Project	Municipality	FY 2023 (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT								STATUS (%)		REMARKS
				New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works						New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works						PHY	FIN		
						Earth Canal (km)	Canal Lining (km)	Canal Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)	Concrete Road (km)			Gravel (km)	Earth Canal (km)	Canal Lining (km)	Canal Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)			Concrete Road (km)	
<b>GENERAL ADMINISTRATION AND SUPPORT</b>																							
4	Operation and Maintenance of National Irrigation System Pump Irrigations Systems		68,967.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	5.35	5.35	
4	<b>TOTAL FOR GEN. ADMIN. &amp; SUPPORT</b>		<b>68,967.00</b>	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	<b>5.35</b>	<b>5.35</b>	
<b>OPERATIONS</b>																							
3	Solar Power-Driven Pump Irrigation Projects		1,610,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
1	Extension/Expansion of Existing National Irrigation Systems		60,000.00	36	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
41	Repair of Communal Irrigation Systems		522,980.00	-	-	-	31.490	128	0.720	-	-	-	-	-	-	0.830	-	-	-	-	-	7.97	10.74
36	Repair of National Irrigation Systems		624,070.00	-	-	-	16.730	29	-	-	-	-	-	-	-	2.233	-	-	-	-	-	12.61	2.40
21	Repair of Pump Irrigation Systems		180,500.00	-	-	-	0.800	11	-	-	-	-	-	-	-	-	-	-	-	-	-	29.11	20.91
15	Restoration of Communal Irrigation Systems		200,000.00	-	459.60	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	22.00	12.86
11	Restoration of National Irrigation Systems		200,000.00	-	476.94	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	9.23	6.74
10	Improvement of Service Roads in National Irrigation Systems		66,500.00	-	-	-	-	-	-	-	1.840	-	-	-	-	-	-	-	-	0.671	-	32.35	9.92
3	Small Irrigation Projects		85,000.00	180	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.00	-
141	<b>TOTAL FOR OPERATIONS</b>		<b>3,549,050.00</b>	<b>216</b>	<b>935.44</b>	-	<b>48.720</b>	<b>169</b>	<b>0.720</b>	-	<b>1.840</b>	-	-	-	<b>3.063</b>	-	-	-	<b>0.671</b>	-	<b>7.25</b>	<b>5.51</b>	
146	<b>TOTAL FOR OPERATIONS + OMNISIPIS</b>		<b>3,618,007.00</b>	<b>216</b>	<b>936.44</b>	-	<b>48.720</b>	<b>169</b>	<b>0.720</b>	-	<b>1.840</b>	-	-	-	<b>3.063</b>	-	-	-	<b>0.671</b>	-	<b>7.22</b>	<b>3.54</b>	
<b>ENGINEERING</b>																							
11	Comprehensive Agrarian Reform Program-Irrigation Component (CARP-4c)		172,000.00	120	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1	Bayacas Small Reservoir Irrigation Project		100,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1	Dumoloc Small Reservoir Irrigation Project		100,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1	Ilocos Norte - Ilocos Sur - Abra Irrigation Project		10,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1	Ilocos Sur Transbasin Project		20,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.63
15	<b>TOTAL FOR ENGINEERING</b>		<b>402,000.00</b>	<b>120</b>	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.02
<b>SUPPORT TO OPERATIONS</b>																							
1	Contract Farming		45,050.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
49	Irrigation Management Transfer Support Services		9,454.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
50	<b>TOTAL FOR SUPPORT TO OPERATIONS</b>		<b>54,504.00</b>	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

# STATUS OF 2024 PROJECTS

as of April 15, 2024


No. of Proj.	Name of Project	Municipality	FY 2023 (P000)	PHYSICAL TARGET									ACCOMPLISHMENT							STATUS (%)		REMARKS	
				New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works						New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works						PHY	FIN		
						Earth Canal (km)	Canal Lining (km)	Canal Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)	Concrete Road (km)			Gravel (km)	Earth Canal (km)	Canal Lining (km)	Canal Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)				Concrete Road (km)
<b>SUMMARY</b>																							
4	GENERAL ADMINISTRATION AND SUPPORT		68,957.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	6.36	5.36		
141	OPERATIONS MONITORED		3,549,050.00	216	936.44	-	48.720	168	0.720	-	1.840	-	-	-	3.063	-	-	-	0.671	-	7.25	3.81	
15	ENGINEERING MONITORED		402,000.00	120	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.02	
50	SUPPORT TO OPERATIONS		54,504.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
210	<b>TOTAL FOR THE REGION</b>		<b>4,074,511.00</b>	<b>336</b>	<b>936.44</b>	<b>-</b>	<b>48.720</b>	<b>168</b>	<b>0.72</b>	<b>-</b>	<b>1.840</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>3.063</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>0.671</b>	<b>-</b>	<b>6.41</b>	<b>3.41</b>	

Note: Financial Data taken from SACOB Report as of March 31, 2024  
 Status of SFRP / Line Projects as of March 2024  
 List of Projects taken from OFFAIS

Prepared by:

  
**ENGR. ROMMELJON M. LEONEN**  
 Acting Chief, CMS

Checked by:

  
**ENGR. LEONILA G. FERNANDEZ**  
 Division Manager A, EOD

Approved by:

  
**ENGR. DANILO V. GOMEZ, MSME**  
 Regional Manager A

