



Republic of the Philippines
OFFICE OF THE PRESIDENT
NATIONAL IRRIGATION ADMINISTRATION
REGIONAL OFFICE NO. I (ILOCOS REGION)



STATUS OF 2023 PROJECTS

as of March 15, 2025

No. of Proj.	Name of Project	Municipality	FY 2023 (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT									STATUS (%)		REMARKS
				New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works							New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works							PHY	FIN	
						Earth Canal (km)	Canal Lining (km)	Structures (unit)	HDPE Pipe (km)	Coconet (sq.m.)	Concrete Road (km)	Gravel (km)			Earth Canal (km)	Canal Lining (km)	Structures (unit)	HDPE Pipe (km)	Coconet (sq.m.)	Concrete Road (km)	Gravel (km)			
GENERAL ADMINISTRATION AND SUPPORT																								
4	Operation and Maintenance of National Irrigation System Pump Irrigations Systems		40,020.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
4	TOTAL FOR GEN. ADMIN. & SUPPORT		40,020.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
OPERATIONS																								
1	Climate Change Adaptation Works (National Systems)		25,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	57.65	
35	Establishment of Groundwater Pump IP - Solar Power-Driven Pump Irrigation Projects		171,763.00	176	-	-	-	-	-	-	-	-	176	-	-	-	-	-	-	-	-	100.00	96.97	
29	Repair of Communal Irrigation Systems		395,657.00	-	-	-	22.556	53	1.490	-	-	-	-	-	-	22.857	61	1.490	-	-	-	100.00	93.83	
36	Repair of National Irrigation Systems		716,467.00	-	-	-	39.620	125	-	-	-	-	-	-	-	37.375	97	-	-	-	-	100.00	98.61	
12	Restoration of Communal Irrigation Systems		229,450.00	-	565.36	-	-	1	-	-	-	-	-	535.36	-	-	-	-	-	-	-	91.66	66.72	
14	Restoration of National Irrigation Systems		330,272.00	-	1,939.30	-	-	-	-	-	-	-	-	1,939.30	-	-	-	-	-	-	-	100.00	96.21	
17	Improvement of Service Roads in National Irrigation Systems		286,490.00	-	-	-	-	-	-	-	12.870	-	-	-	-	-	-	-	-	12.101	-	100.00	99.99	
7	Small Irrigation Projects		91,000.00	65	-	-	-	-	-	-	-	-	65	-	-	-	-	-	-	-	-	100.00	90.96	
151	TOTAL FOR OPERATIONS		2,246,099.00	241	2,504.66	-	62.176	179	1.490	-	12.870	-	241	2,474.66	-	60.232	158	1.490	-	12.101	-	99.15	93.44	
OTHER FUND SOURCES (CAPITAL OUTLAY)																								
1	Repair of Communal Irrigation Systems		10,000.00	-	-	-	1.820	1	-	-	-	-	-	-	-	1.790	4	-	-	-	-	100.00	100.00	
8	Construction/Repair of Buildings/Covered Court		103,398.93	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	68.26	56.50	
9	TOTAL FOR OTHER FUND SOURCES		113,398.93	-	-	-	1.820	1	-	-	-	-	-	-	-	1.790	4	-	-	-	-	71.06	60.34	
ENGINEERING																								
1	Bayaoas Small Reservoir Irrigation Project		100,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	89.52	73.26	
1	Dumoloc Small Reservoir Irrigation Project		200,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	61.72	8.08	
1	Ilocos Sur Transbasin Project		10,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
1	Pangasinan Irrigation Project		20,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	66.09	62.25	
4	TOTAL FOR ENGINEERING		330,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	71.57	33.90	

STATUS OF 2023 PROJECTS
as of March 15, 2025

No. of Proj.	Name of Project	Municipality	FY 2023 (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT									STATUS (%)		REMARKS
				New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works							New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works							PHY	FIN	
						Earth Canal (km)	Canal Lining (km)	Structures (unit)	HDPE Pipe (km)	Coconet (sq.m.)	Concrete Road (km)	Gravel (km)			Earth Canal (km)	Canal Lining (km)	Structures (unit)	HDPE Pipe (km)	Coconet (sq.m.)	Concrete Road (km)	Gravel (km)			
SUMMARY																								
4	GENERAL ADMINISTRATION AND SUPPORT		40,020.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
151	OPERATIONS MONITORED		2,246,099.00	241	2,504.66	-	62.176	179	1.490	-	12.870	-	241	2,474.66	-	60.232	158	1.490	-	12.101	-	99.15	93.44	
9	OTHER FUND SOURCES		113,398.93	-	-	-	1.820	1	-	-	-	-	-	-	-	1.790	4	-	-	-	-	71.06	60.34	
4	ENGINEERING MONITORED		330,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	71.57	33.90	
168	TOTAL FOR THE REGION		2,729,517.93	241.00	2,504.66	-	64.00	180.00	1.49	-	12.87	-	241.00	2,474.66	-	62.02	162.00	1.49	-	12.10	-	94.66	84.97	

Note: Financial Data taken from SAODB Report as of February 28, 2025

Prepared by:

ENGR. ROMMELJON M. LEONEN, MME
Acting Chief, CMS

Checked by:

ENGR. EMILIO M. DOMAGAS, JR.
Division Manager A, EOD

Approved by:

ENGR. GEFFREY B. CATULIN
Acting Regional Manager

