



Republic of the Philippines
DEPARTMENT OF AGRICULTURE
NATIONAL IRRIGATION ADMINISTRATION
REGIONAL OFFICE 1 (ILOCOS REGION)

STATUS OF 2023 PROJECTS

as of October 15, 2024

No. of Proj.	Name of Project	Municipality	FY 2023 (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT									STATUS (%)		REMARKS	
				New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works							New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works							PHY	FIN		
						Earth Canal (km)	Canal Lining (km)	Canal Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)	Concrete Road (km)	Gravel (km)			Earth Canal (km)	Canal Lining (km)	Canal Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)	Concrete Road (km)	Gravel (km)				
GENERAL ADMINISTRATION AND SUPPORT																									
4	Operation and Maintenance of National Irrigation System Pump Irrigations Systems		40,020.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
4	TOTAL FOR GEN. ADMIN. & SUPPORT		40,020.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
OPERATIONS																									
1	Climate Change Adaptation Works (National Systems)		25,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	90.00	57.65	
35	Establishment of Groundwater Pump IP - Solar Power-Driven Pump Irrigation Projects		171,763.00	814	440	-	-	-	-	-	-	-	164	-	-	-	-	-	-	-	-	-	97.00	86.33	
29	Repair of Communal Irrigation Systems		395,657.00	-	-	-	22.556	53	1.490	-	-	-	-	-	-	22.857	60	1.490	-	-	-	-	97.44	91.49	
36	Repair of National Irrigation Systems		716,467.00	-	-	-	39.620	125	-	-	-	-	-	-	-	34.806	97	-	-	-	-	-	99.23	95.01	
12	Restoration of Communal Irrigation Systems		229,450.00	-	565.36	-	-	1	-	-	-	-	-	455.36	-	-	-	-	-	-	-	-	64.64	62.90	
14	Restoration of National Irrigation Systems		330,272.00	-	1,939.30	-	-	-	-	-	-	-	-	565.30	-	-	-	-	-	-	-	-	97.87	90.28	
17	Improvement of Service Roads in National Irrigation Systems		286,490.00	-	-	-	-	-	-	-	12.870	-	-	-	-	-	-	-	-	-	12.101	-	100.00	97.18	
7	Small Irrigation Projects		91,000.00	65	-	-	-	-	-	-	-	-	35	-	-	-	-	-	-	-	-	-	97.95	90.01	
151	TOTAL FOR OPERATIONS		2,246,099.00	879	2,944.66	-	62.176	179	1.490	-	12.870	-	199	1,020.66	-	57.663	157	1.490	-	12.101	-	-	94.96	89.41	
155	TOTAL FOR OPERATIONS + OMNISPI		2,286,119.00	879	2,944.66	-	62.176	179	1.490	-	12.870	-	199	1,020.66	-	57.663	157	1.490	-	12.101	-	-	95.04	89.59	
OTHER FUND SOURCES (CAPITAL OUTLAY)																									
1	Repair of Communal Irrigation Systems		10,000.00	-	-	-	1.820	1	-	-	-	-	-	-	-	1.790	4	-	-	-	-	-	100.00	99.38	
8	Construction/Repair of Buildings/Covered Court		103,398.93	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	37.76	23.93	
9	TOTAL FOR OTHER FUND SOURCES		113,398.93	-	-	-	1.820	1	-	-	-	-	-	-	-	1.790	4	-	-	-	-	-	43.25	30.59	
ENGINEERING																									
13	Comprehensive Agrarian Reform Program-Irrigation Component (CARP-IC)		160,300.00	128	-	-	1.491	144	-	-	-	-	128	-	-	2.976	115	-	-	-	-	-	99.30	84.77	
1	Bayaoas Small Reservoir Irrigation Project		100,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	65.54	48.99	
1	Dumoloc Small Reservoir Irrigation Project		200,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	24.27	6.62	
1	Ilocos Norte - Ilocos Sur - Abra Irrigation Project		10,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
1	Ilocos Sur Transbasin Project		10,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
1	Pangasinan Irrigation Project		20,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	35.70	35.70	
18	TOTAL FOR ENGINEERING		500,300.00	128	-	-	1.491	144	-	-	-	-	128	-	-	2.976	115	-	-	-	-	-	60.04	45.02	

STATUS OF 2023 PROJECTS
as of October 15, 2024

No. of Proj.	Name of Project	Municipality	FY 2023 (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT									STATUS (%)		REMARKS	
				New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works							New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works							PHY	FIN		
						Earth Canal (km)	Canal Lining (km)	Canal Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)	Concrete Road (km)	Gravel (km)			Earth Canal (km)	Canal Lining (km)	Canal Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)	Concrete Road (km)	Gravel (km)				
SUPPORT TO OPERATIONS																									
12	Establishment of Farmland Geographical Information System		6,011.09	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	77.89	63.51		
54	Irrigation Management Transfer Support Services		15,487.25	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	84.09	83.20		
2	Feasibility Study and Detailed Engineering		12,500.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	91.57	78.28		
5	Repair and Rehabilitation of Water Resources Supporting Irrigation Systems		19,500.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	66.22	54.10		
73	TOTAL FOR SUPPORT TO OPERATIONS		53,498.34	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	78.63	69.23		
SUMMARY																									
4	GENERAL ADMINISTRATION AND SUPPORT		40,020.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00		
151	OPERATIONS MONITORED		2,246,099.00	879	2,944.66	-	62.176	179	1,490	-	12.870	-	199	1,020.66	-	57.663	157	1,490	-	12.101	-	94.96	89.41		
9	OTHER FUND SOURCES		113,398.93	-	-	-	1.820	1	-	-	-	-	-	-	-	1.790	4	-	-	-	-	43.25	30.59		
18	ENGINEERING MONITORED		500,300.00	128	-	-	1,491	144	-	-	-	-	128	-	-	2,976	115	-	-	-	-	60.04	45.02		
73	SUPPORT TO OPERATIONS		53,498.34	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	78.63	69.23		
255	TOTAL FOR THE REGION		2,953,316.27	1,007	2,944.66	-	65.487	324	1,490	-	12.870	-	327	1,020.66	-	62.429	276	1,490	-	12.101	-	86.83	79.41		

Note: List of Projects of FGIS, FSDE, R&P WRSIS and CARP-IC taken from OPFAIS
Adopted Status of SRIP / Line Projects was as of September 15, 2024
Financial Data taken from SAODB Report as of September 30, 2024

Prepared by:

ENGR. ROMMELJON M. LEONEN
Acting Chief, CMS

Checked by:

ENGR. EMILIO M. DOMAGAS, JR.
Acting Division Manager, EOD

Approved by:

ENGR. DANILO V. GOMEZ, MSME
Regional Manager A

