



STATUS OF 2025 PROJECTS

as of April 15, 2025

No. of Proj.	Name of Project	Municipality	FY 2025 (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT										STATUS (%)		REMARKS	
				New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works								New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works											
						Earth Canal (km)	Canal Lining (km)	Structures (units)	HDPE Pipe (km)	Coconut (sq.m.)	Concrete Road (km)	Gravel (km)	Earth Canal (km)			Canal Lining (km)	Structures (units)	HDPE Pipe (km)	Coconut (sq.m.)	Concrete Road (km)	Gravel (km)						
GENERAL ADMINISTRATION AND SUPPORT																											
4	Operation and Maintenance of National Irrigation System Pump Irrigations Systems		75,852.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
4	TOTAL FOR GEN. ADMIN. & SUPPORT		75,852.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
OPERATIONS MONITORED																											
19	Solar Powered Pump Irrigation Project		1,150,000.00	497.50	447.50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.23	-	
4	Extension/Expansion of Existing National Irrigation Systems		197,000.00	30	-	-	-	3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
8	Repair of Communal Irrigation Systems		86,000.00	-	-	-	3,780	27	-	-	-	-	-	0.060	-	-	-	-	-	-	-	-	-	-	3.25	-	
22	Repair of National Irrigation Systems		446,000.00	-	-	-	3,780	27	-	-	-	-	-	0.636	-	-	-	-	-	-	-	-	-	-	2.80	-	
8	Restoration of Communal Irrigation Systems		151,000.00	-	244	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.65	-	
5	Restoration of National Irrigation Systems		63,000.00	-	163	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.14	-	
1	Small Irrigation Projects		120,000.00	20	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
67	TOTAL FOR OPERATIONS		2,213,000.00	547.50	854.50	-	7,560	57	-	-	-	-	-	0.696	-	-	-	-	-	-	-	-	-	-	1.41	-	
SUPPORT TO OPERATIONS																											
6	Quick Response Fund		160,000.00	-	-	-	3,000	5	1,200	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
6	TOTAL FOR OFS		160,000.00	-	-	-	3,000	5	1,200	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
ENGINEERING MONITORED																											
1	Cabacanan Small Reservoir Irrigation Project		100,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
1	San Felipe Small Reservoir Irrigation Project		50,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
1	Dumoloc Small Reservoir Irrigation Project		50,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	14.07	2.82	
3	TOTAL FOR ENGINEERING		200,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	3.52	0.71	-

STATUS OF 2025 PROJECTS

as of April 15, 2025

No. of Proj.	Name of Project	Municipality	FY 2025 (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT										STATUS (%)		REMARKS			
				New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works						New Area (ha)	Resto Area (ha)	Repair and Rehabilitation Works						PHY	FIN								
						Earth Canal (km)	Canal Lining (km)	Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)	Concrete Road (km)			Gravel (km)	Earth Canal (km)	Canal Lining (km)	Structures (units)	HDPE Pipe (km)	Coconet (sq.m.)			Concrete Road (km)	Gravel (km)						
SUMMARY																													
4	GENERAL ADMINISTRATION AND SUPPORT		75,852.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
67	OPERATIONS MONITORED		2,213,000.00	547.50	854.50	-	7.560	57	-	-	-	-	0.696	-	-	-	-	-	-	-	-	-	-	-	-	1.41	-	-	
6	SUPPORT TO OPERATIONS		160,000.00	-	-	-	3.000	5	1,200	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
3	ENGINEERING MONITORED		200,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	3.52	0.71	-	
80	TOTAL FOR THE REGION		2,648,852.00	547.50	854.50	-	10.560	62	1,200	-	-	-	-	0.696	-	-	-	-	-	-	-	-	-	-	-	1.44	0.05	-	
Note: Financial Status taken from SAOGB Report as of March 31, 2025																													

Note: Financial Status taken from SACOB Report as of March 31, 2025
Status of Engineering Monitored Projects taken from Monthly Progress Report (MPR) as of April 15, 2025

Prepared by:

Checked by:

Approved by:

ENGR. ROMMELJON M. LEONEN, NME
Acting Chief, CMS

ENGR. EMILIO M. DOMAGAS, JR.
Division Manager A, EOD

ENGR. GEFREY B. CATULIN
Acting Regional Manager

Brgy. Bayabas, Urdaneta City, Pangasinan
Trunk line Numbers: (075) 633-7130 local 100, 104 to 112
Email: r1@nia.gov.ph • Website: www.nia.gov.ph • TIN: 000-916-415-054

